Completion Report

1	Name of Wok	Removing of debris in ward no:13 Shettihalli Sub division.
2	Sanctioned Estimate No.& Date	EE/DD/TS/46/2021-21
3	Head of Acount which is Chargeable	Adv 17/11/2020
4	Enstrument Order No. & Date	POW-1741
5	Name of Contractor	EE/DD/100/179/2020-21 Adv. 05/02/2021
6a	Time Stipulated for Completion of work	Sri Amarappa. B
b	Delay in execulation of work	180 days
7	Measurement recorded in MB	-
	Page No	MB-980
8	check Measurment of the Asst	57942 to 57946
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	
	incharge of the work	
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Nagesha Murthy

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
Rs 10.00 lakhs	Rs 832160=00	-	Rs 167840=00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner